



PROJECT INFORMATION	
PROJECT NAME: NSCM UPGRADE FIRE ALARM & MASS NOTIFICATION	DATE COMPLETED: JANUARY 18, 2022
PROJECT NUMBER: 15075002	PROJECT MANAGER: DAVID EDGAR
SQUARE FOOTAGE: NA	COST PER SQUARE FOOT: NA
PROJECT DESCRIPTION: UPGRADE THE FIRE ALARM AND MASS NOTIFICATION SYSTEMS AT THE NICHOLSON SCHOOL OF COMMUNICATION AND MEDIA IN ORDER TO MEET CURRENT NFPA AND NEC CODE. INCLUDED THE INSTALLATION OF FIRE ALARM DEVICES, STATIONS, PANELS, SPEAKERS, RELAYS AND RELATED EQUIPMENT.	

PROJECT IMAGES





PROJECT INFORMATION	
PROJECT NAME: NSCM UPGRADE FIRE ALARM & MASS NOTIFICATION	DATE COMPLETED: JANUARY 18, 2022
PROJECT NUMBER: 15075002	PROJECT MANAGER: DAVID EDGAR
SQUARE FOOTAGE: NA	COST PER SQUARE FOOT: NA
PROJECT DESCRIPTION: UPGRADE THE FIRE ALARM AND MASS NOTIFICATION SYSTEMS AT THE NICHOLSON SCHOOL OF COMMUNICATION AND MEDIA IN ORDER TO MEET CURRENT NFPA AND NEC CODE. INCLUDED THE INSTALLATION OF FIRE ALARM DEVICES, STATIONS, PANELS, SPEAKERS, RELAYS AND RELATED EQUIPMENT.	

PROJECT COST	
DESIGN COST	\$ -
ARCHITECT / ENGINEER / INTERIOR DESIGN	\$ -
CONSTRUCTION COST	\$ 356,810.00
DIVISION 1 - GENERAL REQUIREMENTS (DUMPSTERS, ETC.)	\$ 3,500.00
DIVISION 2 - EXISTING CONDITIONS	\$ -
DIVISION 3 - CONCRETE	\$ -
DIVISION 4 - MASONRY	\$ -
DIVISION 5 - METALS	\$ -
DIVISION 6 - WOOD, PLASTICS & COMPOSITES	\$ -
DIVISION 7 - THERMAL & MOISTURE PROTECTION	\$ -
DIVISION 8 - OPENINGS	\$ -
DIVISION 9 - FINISHES	\$ -
DIVISION 10 - SPECIALTIES	\$ -
DIVISION 11 - EQUIPMENT	\$ -
DIVISION 12 - FURNISHINGS	\$ -
DIVISION 13 - SPECIAL CONSTRUCTION	\$ -
DIVISION 14 - CONVEYING EQUIPMENT	\$ -
DIVISION 21 - FIRE SUPPRESSION	\$ -
DIVISION 22 - PLUMBING	\$ -
DIVISION 23 - HVAC	\$ -
DIVISION 26 - ELECTRICAL	\$ 109,220.00
DIVISION 27 - COMMUNICATIONS	\$ -
DIVISION 28 - ELECTRONIC SAFETY & SECURITY	\$ 206,650.00
DIVISION 31 - EARTHWORK	\$ -
DIVISION 32 - EXTERIOR IMPROVEMENT	\$ -
DIVISION 33 - UTILITIES	\$ -
COMMISSIONING	\$ -
GENERAL LIABILITY	\$ -
GENERAL CONDITIONS (STAFFING, ETC.)	\$ -
CONTRACTOR'S FEE (OVERHEAD & PROFIT)	\$ 28,740.00
PAYMENT & PERFORMANCE BOND (NOT REQ'D IF UNDER \$100K)	\$ 8,700.00
INFORMATION TECHNOLOGIES & RESOURCES COST	\$ -
UCF IT	\$ -
OFFICE OF INSTRUCTIONAL RESOURCES (OIR)	\$ -
FACILITIES & SAFETY COST	\$ 18,654.16
BUILDING CODE OFFICE	\$ 5,687.00
STATE FIRE MARSHALL	\$ 892.03
FP&C PROFESSIONAL MANAGEMENT SERVICES	\$ 11,988.82
FACILITIES OPERATIONS ALLOWANCE	\$ 86.31
CONSTRUCTION CONTINGENCY (10%, REFUNDED IF NOT USED)	\$ -
TOTAL PROJECT COST	\$ 375,464.16

PROJECT TIME		
START	PROJECT SUBMITTED BY CLIENT	2.5 MONTHS
	SPAA, F&S REVIEW	
	PM ASSIGNED	
	PM CONTACTS REQUESTER	
	PM DEVELOPS SCOPE	
DESIGN	A/E SELECTED	NA
	A/E PROPOSAL REVIEW	
	MPP TO CLIENT	
	CLIENT APPROVAL AND FUNDING	
	REQUISITION GENERATED	
	PO ISSUED (NOTICE TO PROCEED)	
	A/E DESIGN	
	WORKSHOPS	
	PERMIT REVIEWS	
BID/PERMIT	S/S PERMIT DRAWINGS REC'D	5.25 MONTHS
	PERMIT SUBMISSION	
	BUILDING CODE OFFICE REVIEW	
	STATE FIRE MARSHALL REVIEW	
	CONTRACTOR WALK-THROUGH	
	CONTRACTOR BID	
	PM REVIEWS BID	
	AVP F&S APPROVAL OF BID	
	PM PREPARES MPP	
	MPP TO CLIENT	
	CLIENT APPROVAL AND FUNDING	
	REQUISITION GENERATED	
	PO ISSUED (NOTICE TO PROCEED)	
CONSTRUCTION	CONSTRUCTION STARTS	3.5 MONTHS
	RFIS, SUBMITTALS, DOCUMENTS	
	PROGRESS REVIEWS	
	PAYMENT APPLICATIONS, INVOICES	
	INSPECTIONS	
	CERTIFICATE OF COMPLETION	
CERTIFICATE OF OCCUPANCY	4.75 MONTHS	
BENEFICIAL OCCUPANCY BY CLIENT		
PUNCH LIST COMPLETION		
FINAL INVOICES		
OWNER'S MANUALS		
ASSET TURNOVER TO OPERATIONS		
ACCOUNTING CLOSE-OUT		
TOTAL PROJECT TIME - 16 MONTHS		