



PROJECT INFORMATION	
PROJECT NAME: EXTERIOR DOOR ACCESS CONTROL FOR HEALTH SCIENCES II	DATE COMPLETED: FEBRUARY 3, 2021
PROJECT NUMBER: 19090001	PROJECT MANAGER: ROBERT SHARPS
NUMBER OF ACCESS POINTS: 10	COST PER ACCESS POINT: \$5848.77
PROJECT DESCRIPTION: INSTALLATION OF ELECTRONIC ACCESS CONTROL ON TEN EXTERIOR DOORS OF HEALTH SCIENCES II. KEY CARD READERS INSTALLED ON EIGHT DOORS. THE ADDITIONAL TWO DOORS DO NOT HAVE KEY CARD READERS AND ARE OPERABLE ON A TIME-LOCK SCHEDULE. TWO ISSUES CAUSED THE EXTENDED CONSTRUCTION SCHEDULE - CONTRACTOR CAPACITY LIMITS EXTENDED THE PROJECT SCHEDULE BY NINE MONTHS AND THE PROJECT LOST AN ADDITIONAL 3 MONTHS AWAITING THE COMPLETION OF A PARALLEL PROJECT TO REPLACE THE BUILDING'S DOORS.	

PROJECT IMAGES
IMAGES NOT AVAILABLE



PROJECT INFORMATION	
PROJECT NAME: EXTERIOR DOOR ACCESS CONTROL FOR HEALTH SCIENCES II	DATE COMPLETED: FEBRUARY 3, 2021
PROJECT NUMBER: 19090001	PROJECT MANAGER: ROBERT SHARPS
NUMBER OF ACCESS POINTS: 10	COST PER ACCESS POINT: \$5848.77
PROJECT DESCRIPTION: INSTALLATION OF ELECTRONIC ACCESS CONTROL ON TEN EXTERIOR DOORS OF HEALTH SCIENCES II. KEY CARD READERS INSTALLED ON EIGHT DOORS. THE ADDITIONAL TWO DOORS DO NOT HAVE KEY CARD READERS AND ARE OPERABLE ON A TIME-LOCK SCHEDULE. TWO ISSUES CAUSED THE EXTENDED CONSTRUCTION SCHEDULE - CONTRACTOR CAPACITY LIMITS EXTENDED THE PROJECT SCHEDULE BY NINE MONTHS AND THE PROJECT LOST AN ADDITIONAL 3 MONTHS AWAITING THE COMPLETION OF A PARALLEL PROJECT TO REPLACE THE BUILDING'S DOORS.	

PROJECT COST	
DESIGN COST	\$ -
ARCHITECT / ENGINEER / INTERIOR DESIGN	\$ -
CONSTRUCTION COST	\$ 43,798.06
DIVISION 1 - GENERAL REQUIREMENTS (DUMPSTERS, ETC.)	\$ -
DIVISION 2 - EXISTING CONDITIONS	\$ -
DIVISION 3 - CONCRETE	\$ -
DIVISION 4 - MASONRY	\$ -
DIVISION 5 - METALS	\$ -
DIVISION 6 - WOOD, PLASTICS & COMPOSITES	\$ -
DIVISION 7 - THERMAL & MOISTURE PROTECTION	\$ -
DIVISION 8 - OPENINGS	\$ -
DIVISION 9 - FINISHES	\$ -
DIVISION 10 - SPECIALTIES	\$ -
DIVISION 11 - EQUIPMENT	\$ -
DIVISION 12 - FURNISHINGS	\$ -
DIVISION 13 - SPECIAL CONSTRUCTION	\$ -
DIVISION 14 - CONVEYING EQUIPMENT	\$ -
DIVISION 21 - FIRE SUPPRESSION	\$ -
DIVISION 22 - PLUMBING	\$ -
DIVISION 23 - HVAC	\$ -
DIVISION 26 - ELECTRICAL	\$ 13,866.67
DIVISION 27 - COMMUNICATIONS	\$ -
DIVISION 28 - ELECTRONIC SAFETY & SECURITY	\$ 29,931.39
DIVISION 31 - EARTHWORK	\$ -
DIVISION 32 - EXTERIOR IMPROVEMENT	\$ -
DIVISION 33 - UTILITIES	\$ -
COMMISSIONING	\$ -
GENERAL LIABILITY	\$ -
GENERAL CONDITIONS (STAFFING, ETC.)	\$ -
CONTRACTOR'S FEE (OVERHEAD & PROFIT)	\$ -
PAYMENT & PERFORMANCE BOND (NOT REQ'D IF UNDER \$100K)	\$ -
INFORMATION TECHNOLOGIES & RESOURCES COST	\$ 10,590.95
UCF IT	\$ 10,590.95
OFFICE OF INSTRUCTIONAL RESOURCES (OIR)	\$ -
FACILITIES & SAFETY COST	\$ 4,098.72
BUILDING CODE OFFICE	\$ 743.15
STATE FIRE MARSHALL	\$ -
FP&C PROFESSIONAL MANAGEMENT SERVICES	\$ 1,827.80
FACILITIES OPERATIONS ALLOWANCE	\$ 1,527.77
CONSTRUCTION CONTINGENCY (10%, REFUNDED IF NOT USED)	\$ -
TOTAL PROJECT COST	\$ 58,487.73

PROJECT TIME		
START	PROJECT SUBMITTED BY CLIENT	1.75 MONTHS
	SPAA, F&S REVIEW	
	PM ASSIGNED	
	PM CONTACTS REQUESTER	
DESIGN	PM DEVELOPS SCOPE	NA
	A/E SELECTED	
	A/E PROPOSAL REVIEW	
	MPP TO CLIENT	
	CLIENT APPROVAL AND FUNDING	
	REQUISITION GENERATED	
	PO ISSUED (NOTICE TO PROCEED)	
	A/E DESIGN	
BID/PERMIT	WORKSHOPS	4 MONTHS
	PERMIT REVIEWS	
	S/S PERMIT DRAWINGS REC'D	
	PERMIT SUBMISSION	
	BUILDING CODE OFFICE REVIEW	
	STATE FIRE MARSHALL REVIEW	
	CONTRACTOR WALK-THROUGH	
	CONTRACTOR BID	
	PM REVIEWS BID	
	AVP F&S APPROVAL OF BID	
CONSTRUCTION	PM PREPARES MPP	20 MONTHS
	MPP TO CLIENT	
	CLIENT APPROVAL AND FUNDING	
	REQUISITION GENERATED	
	PO ISSUED (NOTICE TO PROCEED)	
	CONSTRUCTION STARTS	
	RFIS, SUBMITTALS, DOCUMENTS	
CLOSE-OUT	PROGRESS REVIEWS	.75 MONTH
	PAYMENT APPLICATIONS, INVOICES	
	INSPECTIONS	
	CERTIFICATE OF COMPLETION	
	CERTIFICATE OF OCCUPANCY	
	BENEFICIAL OCCUPANCY BY CLIENT	
TOTAL PROJECT TIME - 26.5 MONTHS	PUNCH LIST COMPLETION	.75 MONTH
	FINAL INVOICES	
	OWNER'S MANUALS	
	ASSET TURNOVER TO OPERATIONS	
ACCOUNTING CLOSE-OUT		