

PROJECT COST

PROJECT INFORMATION		
PROJECT NAME: HOUSING ADMINISTRATION HVAC UPGRADE	DATE COMPLETED: SEPTEMBER 28, 2023	
PROJECT NUMBER: 22073001	PROJECT MANAGER: JASON MOTTO	

PROJECT DESCRIPTION: REPLACE HVAC SYSTEM AT THE HOUSING ADMINISTRATION BUILDING. INCLUDED THE REPLACEMENT OF 1 6-TON DX SPLIT SYSTEM, 1 20-TON DX SPLIT SYSTEM, 2 EXHAUST FANS, 9 AIR CONTROL VALVES WITH VARIABLE AIR VOLUME TERMINAL UNITS, AND THE CONTROL SYSTEM. VENTILATION AIR FLOWS ADJUSTED, INCREASED FILTRATION PROVIDED, AND HIGH-INTENSITY UV-C LIGHTS ADDED TO AIR STREAMS.





PROJECT COST

PROJECT INFORMATION		
PROJECT NAME: HOUSING ADMINISTRATION HVAC UPGRADE	DATE COMPLETED: SEPTEMBER 28, 2023	
PROJECT NUMBER: 22073001	PROJECT MANAGER: JASON MOTTO	
PROJECT DESCRIPTION: REPLACE HVAC SYSTEM AT THE HOLISING ADMINISTRATION RUILDING. INCLUDED THE REPLACEMENT OF 1.6-TON DX SPLIT SYSTEM. 1.20-		

PROJECT DESCRIPTION: REPLACE HVAC SYSTEM AT THE HOUSING ADMINISTRATION BUILDING. INCLUDED THE REPLACEMENT OF 1 6-TON DX SPLIT SYSTEM, 1 20-TON DX SPLIT SYSTEM, 2 EXHAUST FANS, 9 AIR CONTROL VALVES WITH VARIABLE AIR VOLUME TERMINAL UNITS, AND THE CONTROL SYSTEM. VENTILATION AIR FLOWS ADJUSTED, INCREASED FILTRATION PROVIDED, AND HIGH-INTENSITY UV-C LIGHTS ADDED TO AIR STREAMS.

PROJECT COST	
DESIGN COST	\$ 32,000.00
ARCHITECT / ENGINEER / INTERIOR DESIGN	\$ 32,000.00
CONSTRUCTION COST	\$ 642,637.17
DIVISION 1 - GENERAL REQUIREMENTS (DUMPSTERS, ETC.)	\$ -
DIVISION 2 - EXISTING CONDITIONS	\$ 7,427.88
DIVISION 3 - CONCRETE	\$ -
DIVISION 4 - MASONRY	\$ -
DIVISION 5 - METALS	\$ -
DIVISION 6 - WOOD, PLASTICS & COMPOSITES	\$ -
DIVISION 7 - THERMAL & MOISTURE PROTECTION	\$ -
DIVISION 8 - OPENINGS	\$ -
DIVISION 9 - FINISHES	\$ 39,700.00
DIVISION 10 - SPECIALTIES	\$ -
DIVISION 11 - EQUIPMENT	\$ -
DIVISION 12 - FURNISHINGS	\$ -
DIVISION 13 - SPECIAL CONSTRUCTION	\$ -
DIVISION 14 - CONVEYING EQUIPMENT	\$ -
DIVISION 21 - FIRE SUPRESSION	\$ -
DIVISION 22 - PLUMBING	\$ -
DIVISION 23 - HVAC	\$ 535,150.29
DIVISION 26 - ELECTRICAL	\$ 46,200.00
DIVISION 27 - COMMUNICATIONS	\$ -
DIVISION 28 - ELECTRONIC SAFETY & SECURITY	\$ -
DIVISION 31 - EARTHWORK	\$ -
DIVISION 32 - EXTERIOR IMPROVEMENT	\$ -
DIVISION 33 - UTILITIES	\$ -
COMMISSIONING	\$ 14,159.00
GENERAL LIABILITY	\$ -
GENERAL CONDITIONS (STAFFING, ETC.)	\$ -
CONTRACTOR'S FEE (OVERHEAD & PROFIT)	\$ -
PAYMENT & PERFORMANCE BOND (NOT REQ'D IF UNDER \$100K)	\$ -
INFORMATION TECHNOLOGIES & RESOURCES COST	\$ -
UCF IT	\$ -
OFFICE OF INSTRUCTIONAL RESOURCES (OIR)	\$ -
FACILITIES & SAFETY COST	\$ 56,283.54
BUILDING CODE OFFICE	\$ 8,745.00
STATE FIRE MARSHALL	\$ 1,685.53
FP&C PROFESSIONAL MANAGEMENT SERVICES	\$ 45,424.90
FACILITIES OPERATIONS ALLOWANCE	\$ 428.11
CONSTRUCTION CONTINGENCY (10%, REFUNDED IF NOT USED)	\$ -
TOTAL PROJECT COST	\$ 730,920.71

PR	OJECT TIME		
START	PROJECT SUBMITTED BY CLIENT	1.5 MONTHS	
	SPAA, F&S REVIEW		
	PM ASSIGNED		
	PM CONTACTS REQUESTER		
	PM DEVELOPS SCOPE		
DESIGN	A/E SELECTED		
	A/E PROPOSAL REVIEW		
	MPP TO CLIENT		
	CLIENT APPROVAL AND FUNDING		
	REQUISITION GENERATED	5.25 MONTHS	
	PO ISSUED (NOTICE TO PROCEED)		
	A/E DESIGN		
	WORKSHOPS		
	PERMIT REVIEWS		
	S/S PERMIT DRAWINGS RECV'D		
	PERMIT SUBMISSION		
	BUILDING CODE OFFICE REVIEW		
	STATE FIRE MARSHALL REVIEW		
	CONTRACTOR WALK-THROUGH		
PERMIT	CONTRACTOR BID	2.75 MONTHS	
	PM REVIEWS BID		
3ID/	AVP F&S APPROVAL OF BID		
ш	PM PREPARES MPP		
	MPP TO CLIENT		
	CLIENT APPROVAL AND FUNDING		
	REQUISITION GENERATED		
	PO ISSUED (NOTICE TO PROCEED)		
	CONSTRUCTION STARTS		
	RFIS, SUBMITTALS, DOCUMENTS		
NO	PROGRESS REVIEWS		
Ę	PAYMENT APPLICATIONS, INVOICES		
IR	INSPECTIONS	3.75 MONTHS	
Ñ	CERTIFICATE OF COMPLETION		
O	CERTIFICATE OF OCCUPANCY		
	BENEFICIAL OCCUPANCY BY CLIENT		
	PUNCH LIST COMPLETION		
5	FINAL INVOICES		
6E-0	OWNER'S MANUALS	4.75 MONTHS	
CLOS	ASSET TURNOVER TO OPERATIONS		
	ACCOUNTING CLOSE-OUT		