



PROJECT INFORMATION

PROJECT NAME: PARTNERSHIP 4 ROOMS 200, 226, & 227 OFFICE AND LOBBY REMODEL	DATE COMPLETED: AUGUST 22, 2023
PROJECT NUMBER: 22815101	PROJECT MANAGER: MARIA YEBRA-TEIMOURI
PROJECT DESCRIPTION: REMODELING OF ROOMS 200, 226, 227, AND THE ELEVATOR LOBBY AT PARTNERSHIP 4. INCLUDED THE INSTALLATION OF 2 NEW BREAKERS, CORE DRILLING FOR CONDUITS, CONDUCTORS AND FLOOR BOX, 1 FURNITURE FEED ASSEMBLY, 1 DEDICATED CIRCUIT AND DUPLEX RECEPTACLE TO PROVIDE POWER TO CUBICLES. WORK IN THE LOBBY INCLUDED THE INSTALLATION OF 2 NEW BREAKERS, 2 QUAD RECEPTACLES, AND ALL CONDUIT, CONDUCTORS, AND BOXES TO POWER NEW OUTLETS, TV MONITOR, AND AV EQUIPMENT. PROJECT REQUIRED A LEASE MODIFICATION. CLOSEOUT WAS DELAYED APPROXIMATELY 5 MONTHS WAITING FOR UCFIT BILLING TO PROCESS.	

PROJECT IMAGES





PROJECT INFORMATION	
PROJECT NAME: PARTNERSHIP 4 ROOMS 200, 226, & 227 OFFICE AND LOBBY REMODEL	DATE COMPLETED: AUGUST 22, 2023
PROJECT NUMBER: 22815101	PROJECT MANAGER: MARIA YEBRA-TEIMOURI
PROJECT DESCRIPTION: REMODELING OF ROOMS 200, 226, 227, AND THE ELEVATOR LOBBY AT PARTNERSHIP 4. INCLUDED THE INSTALLATION OF 2 NEW BREAKERS, CORE DRILLING FOR CONDUITS, CONDUCTORS AND FLOOR BOX, 1 FURNITURE FEED ASSEMBLY, 1 DEDICATED CIRCUIT AND DUPLEX RECEPTACLE TO PROVIDE POWER TO CUBICLES. WORK IN THE LOBBY INCLUDED THE INSTALLATION OF 2 NEW BREAKERS, 2 QUAD RECEPTACLES, AND ALL CONDUIT, CONDUCTORS, AND BOXES TO POWER NEW OUTLETS, TV MONITOR, AND AV EQUIPMENT. PROJECT REQUIRED A LEASE MODIFICATION. CLOSEOUT WAS DELAYED APPROXIMATELY 5 MONTHS WAITING FOR UCFIT BILLING TO PROCESS.	

PROJECT COST	
DESIGN COST	\$ -
ARCHITECT / ENGINEER / INTERIOR DESIGN	\$ -
CONSTRUCTION COST	\$ 21,881.00
DIVISION 1 - GENERAL REQUIREMENTS (DUMPSTERS, ETC.)	\$ 237.00
DIVISION 2 - EXISTING CONDITIONS	\$ -
DIVISION 3 - CONCRETE	\$ -
DIVISION 4 - MASONRY	\$ -
DIVISION 5 - METALS	\$ -
DIVISION 6 - WOOD, PLASTICS & COMPOSITES	\$ -
DIVISION 7 - THERMAL & MOISTURE PROTECTION	\$ -
DIVISION 8 - OPENINGS	\$ -
DIVISION 9 - FINISHES	\$ 4,127.00
DIVISION 10 - SPECIALTIES	\$ -
DIVISION 11 - EQUIPMENT	\$ -
DIVISION 12 - FURNISHINGS	\$ -
DIVISION 13 - SPECIAL CONSTRUCTION	\$ -
DIVISION 14 - CONVEYING EQUIPMENT	\$ -
DIVISION 21 - FIRE SUPPRESSION	\$ -
DIVISION 22 - PLUMBING	\$ -
DIVISION 23 - HVAC	\$ -
DIVISION 26 - ELECTRICAL	\$ 12,980.00
DIVISION 27 - COMMUNICATIONS	\$ -
DIVISION 28 - ELECTRONIC SAFETY & SECURITY	\$ -
DIVISION 31 - EARTHWORK	\$ -
DIVISION 32 - EXTERIOR IMPROVEMENT	\$ -
DIVISION 33 - UTILITIES	\$ -
COMMISSIONING	\$ -
GENERAL LIABILITY	\$ 193.00
GENERAL CONDITIONS (STAFFING, ETC.)	\$ 1,999.00
CONTRACTOR'S FEE (OVERHEAD & PROFIT)	\$ 2,345.00
PAYMENT & PERFORMANCE BOND (NOT REQ'D IF UNDER \$100K)	\$ -
INFORMATION TECHNOLOGIES & RESOURCES COST	\$ 4,787.94
UCF IT	\$ 4,787.94
OFFICE OF INSTRUCTIONAL RESOURCES (OIR)	\$ -
FACILITIES & SAFETY COST	\$ 5,400.35
BUILDING CODE OFFICE	\$ 510.00
STATE FIRE MARSHALL	\$ -
FP&C PROFESSIONAL MANAGEMENT SERVICES	\$ 4,890.35
FACILITIES OPERATIONS ALLOWANCE	\$ -
CONSTRUCTION CONTINGENCY (10%, REFUNDED IF NOT USED)	\$ -
TOTAL PROJECT COST	\$ 32,069.29

PROJECT TIME		
START	PROJECT SUBMITTED BY CLIENT	5.5 MONTHS
	SPAA, F&S REVIEW	
	PM ASSIGNED	
	PM CONTACTS REQUESTER	
	PM DEVELOPS SCOPE	
DESIGN	A/E SELECTED	NA
	A/E PROPOSAL REVIEW	
	MPP TO CLIENT	
	CLIENT APPROVAL AND FUNDING	
	REQUISITION GENERATED	
	PO ISSUED (NOTICE TO PROCEED)	
	A/E DESIGN	
	WORKSHOPS	
BID/PERMIT	PERMIT REVIEWS	6.5 MONTHS
	S/S PERMIT DRAWINGS REC'D	
	PERMIT SUBMISSION	
	BUILDING CODE OFFICE REVIEW	
	STATE FIRE MARSHALL REVIEW	
	CONTRACTOR WALK-THROUGH	
	CONTRACTOR BID	
	PM REVIEWS BID	
	AVP F&S APPROVAL OF BID	
	PM PREPARES MPP	
CONSTRUCTION	MPP TO CLIENT	5.25 MONTHS
	CLIENT APPROVAL AND FUNDING	
	REQUISITION GENERATED	
	PO ISSUED (NOTICE TO PROCEED)	
	CONSTRUCTION STARTS	
	RFIS, SUBMITTALS, DOCUMENTS	
	PROGRESS REVIEWS	
	PAYMENT APPLICATIONS, INVOICES	
CLOSE-OUT	INSPECTIONS	7.5 MONTHS
	CERTIFICATE OF COMPLETION	
	CERTIFICATE OF OCCUPANCY	
	BENEFICIAL OCCUPANCY BY CLIENT	
	PUNCH LIST COMPLETION	
	FINAL INVOICES	
OWNER'S MANUALS		
ASSET TURNOVER TO OPERATIONS		
ACCOUNTING CLOSE-OUT		
TOTAL PROJECT TIME - 24.75 MONTHS		