



PROJECT INFORMATION	
PROJECT NAME: ENGINEERING I LOADING DOCK DOOR ACCESS CONTROL	DATE COMPLETED: JULY 2020
PROJECT NUMBER: 19040005	PROJECT MANAGER: MARIA TEIMOURI
SQUARE FOOTAGE:	COST PER SQUARE FOOT:
PROJECT DESCRIPTION: ELECTRIFIED LOCKING HARDWARE TO BE INSTALLED ON THE LOADING DOCK DOOR AND TIED INTO THE EXISTING ACCESS CONTROL CARD READER THAT IS CONTROLLED BY THE BUILDING'S OPEN OPTIONS ACCESS CONTROL SYSTEM. (NOTE: THE BID / PERMIT SECTION OF THE SCHEDULE HAS BEEN MODIFIED TO EXCLUDE A 22 WEEK WAIT, PENDING CLIENT FUNDING AND A 12 WEEK SCHEDULE DELAY AT THE CLIENT'S DISCRETION)	

PROJECT IMAGES
PHOTOS NOT AVAILABLE



PROJECT INFORMATION	
PROJECT NAME: ENGINEERING I LOADING DOCK DOOR ACCESS CONTROL	DATE COMPLETED: JULY 2020
PROJECT NUMBER: 19040005	PROJECT MANAGER: MARIA TEIMOURI
NUMBER OF ACCESS POINTS: 1	COST PER ACCESS POINT: \$2447.23
PROJECT DESCRIPTION: ELECTRIFIED LOCKING HARDWARE TO BE INSTALLED ON THE LOADING DOCK DOOR AND TIED INTO THE EXISTING ACCESS CONTROL CARD READER THAT IS CONTROLLED BY THE BUILDING'S OPEN OPTIONS ACCESS CONTROL SYSTEM. (NOTE: THE BID / PERMIT SECTION OF THE SCHEDULE HAS BEEN MODIFIED TO EXCLUDE A 22 WEEK WAIT, PENDING CLIENT FUNDING AND A 12 WEEK SCHEDULE DELAY AT THE CLIENT'S DISCRETION)	

PROJECT COST	
DESIGN COST	\$ -
ARCHITECT / ENGINEER / INTERIOR DESIGN	\$ -
CONSTRUCTION COST	\$ 2,186.23
DIVISION 1 - GENERAL REQUIREMENTS (DUMPSTERS, ETC.)	\$ -
DIVISION 2 - EXISTING CONDITIONS	\$ -
DIVISION 3 - CONCRETE	\$ -
DIVISION 4 - MASONRY	\$ -
DIVISION 5 - METALS	\$ -
DIVISION 6 - WOOD, PLASTICS & COMPOSITES	\$ -
DIVISION 7 - THERMAL & MOISTURE PROTECTION	\$ -
DIVISION 8 - OPENINGS	\$ -
DIVISION 9 - FINISHES	\$ -
DIVISION 10 - SPECIALTIES	\$ -
DIVISION 11 - EQUIPMENT	\$ -
DIVISION 12 - FURNISHINGS	\$ -
DIVISION 13 - SPECIAL CONSTRUCTION	\$ -
DIVISION 14 - CONVEYING EQUIPMENT	\$ -
DIVISION 21 - FIRE SUPPRESSION	\$ -
DIVISION 22 - PLUMBING	\$ -
DIVISION 23 - HVAC	\$ -
DIVISION 26 - ELECTRICAL	\$ 2,186.23
DIVISION 27 - COMMUNICATIONS	\$ -
DIVISION 28 - ELECTRONIC SAFETY & SECURITY	\$ -
DIVISION 31 - EARTHWORK	\$ -
DIVISION 32 - EXTERIOR IMPROVEMENT	\$ -
DIVISION 33 - UTILITIES	\$ -
COMMISSIONING	\$ -
GENERAL LIABILITY	\$ -
GENERAL CONDITIONS (STAFFING, ETC.)	\$ -
CONTRACTOR'S FEE (OVERHEAD & PROFIT)	\$ -
PAYMENT & PERFORMANCE BOND (NOT REQ'D IF UNDER \$100K)	\$ -
INFORMATION TECHNOLOGIES & RESOURCES COST	\$ -
UCF IT	\$ -
OFFICE OF INSTRUCTIONAL RESOURCES (OIR)	\$ -
FACILITIES & SAFETY COST	\$ 261.00
BUILDING CODE OFFICE	\$ 111.00
STATE FIRE MARSHALL	\$ -
FP&C PROFESSIONAL MANAGEMENT SERVICES (3%)	\$ 150.00
FACILITIES OPERATIONS ALLOWANCE	\$ -
CONSTRUCTION CONTINGENCY (10%, REFUNDED IF NOT USED)	\$ -
TOTAL PROJECT COST	\$ 2,447.23

PROJECT TIME		
START	PROJECT SUBMITTED BY CLIENT	2 WEEKS
	SPAA, F&S REVIEW	
	PM ASSIGNED	
	PM CONTACTS REQUESTER	
DESIGN	PM DEVELOPS SCOPE	0 WEEKS
	A/E SELECTED	
	A/E PROPOSAL REVIEW	
	MPP TO CLIENT	
	CLIENT APPROVAL AND FUNDING	
	REQUISITION GENERATED	
	PO ISSUED (NOTICE TO PROCEED)	
	A/E DESIGN	
	WORKSHOPS	
	PERMIT REVIEWS	
BID/PERMIT	S/S PERMIT DRAWINGS REC'D	16 WEEKS
	PERMIT SUBMISSION	
	BUILDING CODE OFFICE REVIEW	
	STATE FIRE MARSHALL REVIEW	
	CONTRACTOR WALK-THROUGH	
	CONTRACTOR BID	
	PM REVIEWS BID	
	AVP F&S APPROVAL OF BID	
	PM PREPARES MPP	
	MPP TO CLIENT	
CONSTRUCTION	CLIENT APPROVAL AND FUNDING	13 WEEK
	REQUISITION GENERATED	
	PO ISSUED (NOTICE TO PROCEED)	
	CONSTRUCTION STARTS	
	RFIS, SUBMITTALS, DOCUMENTS	
	PROGRESS REVIEWS	
CLOSE-OUT	PAYMENT APPLICATIONS, INVOICES	4 WEEKS
	INSPECTIONS	
	CERTIFICATE OF COMPLETION	
	CERTIFICATE OF OCCUPANCY	
	BENEFICIAL OCCUPANCY BY CLIENT	
TOTAL PROJECT TIME - 7.5 MONTHS		