




PROJECT INFORMATION		
PROJECT NAME: RENOVATE CLASSROOM AT BUSINESS ADMINISTRATION I ROOM 130	DATE COMPLETED: FEBRUARY 3, 2021	
PROJECT NUMBER: 19045006	PROJECT MANAGER: JOANNE TOOLE	
SQUARE FOOTAGE: 1200 GSF	COST PER SQUARE FOOT: \$269.96	

PROJECT DESCRIPTION: CONVERSION OF OFFICE SUITE TO CLASSROOM WITH 49 PERSON OCCUPANCY LIMIT. PROJECT SCOPE INCLUDED REMOVAL OF SEVERAL WALLS & DOORS AND THE RE-WORK OF HVAC & FIRE ALARM SYSTEMS TO ACCOMODATE VENTILATION & CODE REQUIREMENTS. REMOVAL & RE-INSTALATION OF NEW ACOUSTICAL CEILING TILES, LIGHTING FIXTURES, CEILING MOUNTED EQUIPMENT, CARPET, PAINT & WALL BASE. ADDITIONAL ELECTRICAL SCOPE INCLUDED TO PROVIDE UNDER CARPET ELECTRICAL FLOOR BOXES AND POWER TO MULTIMEDIA ITEMS INCLUDING CRESTRON SYSTEM, PROJECTORS, MOTORIZED PROJECTION SCREENS. FURNITURE, MULTIMEDIA & DATA CABLING WAS PROVIDED BY OWNER AND NOT INCLUDED IN COSTS.







PROJECT INFORMATION		
PROJECT NAME: RENOVATE CLASSROOM AT BUSINESS ADMINISTRATION I ROOM 130	DATE COMPLETED: FEBRUARY 3, 2021	
PROJECT NUMBER: 19045006	PROJECT MANAGER: JOANNE TOOLE	
SQUARE FOOTAGE: 1200 GSF	COST PER SQUARE FOOT: \$269.96	

PROJECT DESCRIPTION: CONVERSION OF OFFICE SUITE TO CLASSROOM WITH 49 PERSON OCCUPANCY LIMIT. PROJECT SCOPE INCLUDED REMOVAL OF SEVERAL WALLS & DOORS AND THE RE-WORK OF HVAC & FIRE ALARM SYSTEMS TO ACCOMODATE VENTILATION & CODE REQUIREMENTS. REMOVAL & RE-INSTALATION OF NEW ACOUSTICAL CEILING TILES, LIGHTING FIXTURES, CEILING MOUNTED EQUIPMENT, CARPET, PAINT & WALL BASE. ADDITIONAL ELECTRICAL SCOPE INCLUDED TO PROVIDE UNDER CARPET ELECTRICAL FLOOR BOXES AND POWER TO MULTIMEDIA ITEMS INCLUDING CRESTRON SYSTEM, PROJECTORS, MOTORIZED PROJECTION SCREENS. FURNITURE, MULTIMEDIA & DATA CABLING WAS PROVIDED BY OWNER AND NOT INCLUDED IN COSTS.

PROJECT COST			PR	OJECT TI
DESIGN COST	\$	29,400.00		PROJECT S
ARCHITECT / ENGINEER / INTERIOR DESIGN	\$	29,400.00		SPAA, F&S
CONSTRUCTION COST	\$	274,105.02	START	PM ASSIG
DIVISION 1 - GENERAL REQUIREMENTS (DUMPSTERS, ETC.)	\$		S	PM CONT
DIVISION 2 - EXISTING CONDITIONS	\$			PM DEVEL
DIVISION 3 - CONCRETE	\$	8,300.00		A/E SELEC
DIVISION 4 - MASONRY	\$			A/E PROP
DIVISION 5 - METALS	\$	-		MPP TO C
DIVISION 6 - WOOD, PLASTICS & COMPOSITES	\$	-	NB	CLIENT AP
DIVISION 7 - THERMAL & MOISTURE PROTECTION	\$	-	DESIG	REQUISITI
DIVISION 8 - OPENINGS	\$	11,000.00	DE	PO ISSUEE
DIVISION 9 - FINISHES	\$	71,042.00		A/E DESIG
DIVISION 10 - SPECIALTIES	\$	-		WORKSHO
DIVISION 11 - EQUIPMENT	\$	-		PERMIT R
DIVISION 12 - FURNISHINGS	\$	-		S/S PERM
DIVISION 13 - SPECIAL CONSTRUCTION	\$	-		PERMIT SI
DIVISION 14 - CONVEYING EQUIPMENT	\$	-		BUILDIN
DIVISION 21 - FIRE SUPRESSION	\$	7,536.00		STATE FI
DIVISION 22 - PLUMBING	\$	-		CONTRAC
DIVISION 23 - HVAC	\$	31,367.00	Ĭ	CONTRAC
DIVISION 26 - ELECTRICAL	\$	70,995.00	PERMIT	PM REVIE
DIVISION 27 - COMMUNICATIONS	\$	-	/QIS	AVP F&S A
DIVISION 28 - ELECTRONIC SAFETY & SECURITY	\$	-		PM PREPA
DIVISION 31 - EARTHWORK	\$	-		мрр то с
DIVISION 32 - EXTERIOR IMPROVEMENT	\$	-		CLIENT AP
DIVISION 33 - UTILITIES	\$	-		REQUISITI
COMMISSIONING	\$	-		PO ISSUED
GENERAL LIABILITY	\$	2,282.01		CONSTRU
GENERAL CONDITIONS (STAFFING, ETC.)	\$	43,824.64		RFIS, SUBI
CONTRACTOR'S FEE (OVERHEAD & PROFIT)	\$	24,406.55	NO	PROGRESS
PAYMENT & PERFORMANCE BOND (NOT REQ'D IF UNDER \$100K)	\$	3,351.82	UCTI	PAYMENT
INFORMATION TECHNOLOGIES & RESOURCES COST	\$	-	STRI	INSPECTIO
UCF IT	\$	-	CONSTRI	CERTIFICA
OFFICE OF INSTRUCTIONAL RESOURCES (OIR)	\$	-		CERTIFICA
FACILITIES & SAFETY COST	Ś	20,451.40		BENEFICIA
BUILDING CODE OFFICE	\$	2,599.36		PUNCH LIS
STATE FIRE MARSHALL	\$	711.18	5	FINAL INV
FP&C PROFESSIONAL MANAGEMENT SERVICES	\$	12,037.88	6-0 E-0	OWNER'S
FACILITIES OPERATIONS ALLOWANCE	\$	5,102.98	CLOSE-OUT	ASSET TUI
CONSTRUCTION CONTINGENCY (10%, REFUNDED IF NOT USED)	\$	-		ACCOUNT
TOTAL PROJECT COST	\$	323,956.42	TC	TAL PR
TOTAL HOLET COST	٦	323,330.7Z		

PR	OJECT TIME	
	PROJECT SUBMITTED BY CLIENT	
L	SPAA, F&S REVIEW	
START	PM ASSIGNED	1 MONTH
S	PM CONTACTS REQUESTER	
	PM DEVELOPS SCOPE	
DESIGN	A/E SELECTED	
	A/E PROPOSAL REVIEW	
	MPP TO CLIENT	
	CLIENT APPROVAL AND FUNDING	
	REQUISITION GENERATED	12 MONTHS
	PO ISSUED (NOTICE TO PROCEED)	
	A/E DESIGN	
	WORKSHOPS	
	PERMIT REVIEWS	
	S/S PERMIT DRAWINGS RECV'D	
	PERMIT SUBMISSION	
	BUILDING CODE OFFICE REVIEW	
	STATE FIRE MARSHALL REVIEW	
	CONTRACTOR WALK-THROUGH	
₹	CONTRACTOR BID	
BID/PERMIT	PM REVIEWS BID	1.5 MONTHS
	AVP F&S APPROVAL OF BID	
ш	PM PREPARES MPP	
	MPP TO CLIENT	
	CLIENT APPROVAL AND FUNDING	
	REQUISITION GENERATED	
	PO ISSUED (NOTICE TO PROCEED)	
	CONSTRUCTION STARTS	
	RFIS, SUBMITTALS, DOCUMENTS	
NO	PROGRESS REVIEWS	
Ę	PAYMENT APPLICATIONS, INVOICES	
STRI	INSPECTIONS	6 MONTHS
CONSTRUCTION	CERTIFICATE OF COMPLETION	
O	CERTIFICATE OF OCCUPANCY	
	BENEFICIAL OCCUPANCY BY CLIENT	
	PUNCH LIST COMPLETION	
TUC	FINAL INVOICES	
CLOSE-OUT	OWNER'S MANUALS	3 MONTHS
CLO	ASSET TURNOVER TO OPERATIONS	
	ACCOUNTING CLOSE-OUT	