




PROJECT INFORMATION	
PROJECT NAME: STUDENT HEALTH CENTER TILE AND CARPET REPLACEMENT	DATE COMPLETED: MARCH 15, 2023
PROJECT NUMBER: 20127002	PROJECT MANAGER: SAMANTHA MASON
PROJECT DESCRIPTION: REPLACEMENT OF TILE (4600 SF) AND CARPET (5934 SF) IN SELECT AREAS THROUGHOUT THE STUDENT HEALTH CENTER. PROJECT REQUIRED DESIGN BY AN INTERIOR DESIGNER. NEW TILE AND CARPET INSTALLED ALONG WITH WALL BASE, ADHESIVE, TRANSITION STRIPS, END CAP PIECES, AND TACK STRIPS. FURNITURE WAS REMOVED AND REPLACED. WALLS ON FIRST FLOOR WERE REPAINTED. ADJACENT AREAS AND HVAC SYSTEM WERE PROTECTED FROM DAMAGE, DEBRIS, AND DUST. TILE DEMO AND INSTALLATION OCCURRED AFTER A TEN MONTH SCHEDULE HOLD SO PROJECT COULD BE EXECUTED OVER WINTER BREAK.	

PROJECT IMAGES





PROJECT INFORMATION	
PROJECT NAME: STUDENT HEALTH CENTER TILE AND CARPET REPLACEMENT	DATE COMPLETED: MARCH 15, 2023
PROJECT NUMBER: 20127002	PROJECT MANAGER: SAMANTHA MASON
PROJECT DESCRIPTION: REPLACEMENT OF TILE AND CARPET IN SELECT AREAS THROUGHOUT THE STUDENT HEALTH CENTER. PROJECT REQUIRED DESIGN BY AN INTERIOR DESIGNER. NEW TILE AND CARPET INSTALLED ALONG WITH WALL BASE, ADHESIVE, TRANSITION STRIPS, END CAP PIECES, AND TACK STRIPS. FURNITURE WAS REMOVED AND REPLACED. ADJACENT AREAS AND HVAC SYSTEM WERE PROTECTED FROM DAMAGE, DEBRIS, AND DUST.	

PROJECT COST	
DESIGN COST	\$ 3,800.00
ARCHITECT / ENGINEER / INTERIOR DESIGN	\$ 3,800.00
CONSTRUCTION COST	\$ 270,563.45
DIVISION 1 - GENERAL REQUIREMENTS (DUMPSTERS, ETC.)	\$ -
DIVISION 2 - EXISTING CONDITIONS	\$ -
DIVISION 3 - CONCRETE	\$ -
DIVISION 4 - MASONRY	\$ -
DIVISION 5 - METALS	\$ -
DIVISION 6 - WOOD, PLASTICS & COMPOSITES	\$ -
DIVISION 7 - THERMAL & MOISTURE PROTECTION	\$ -
DIVISION 8 - OPENINGS	\$ -
DIVISION 9 - FINISHES	\$ 270,563.45
DIVISION 10 - SPECIALTIES	\$ -
DIVISION 11 - EQUIPMENT	\$ -
DIVISION 12 - FURNISHINGS	\$ -
DIVISION 13 - SPECIAL CONSTRUCTION	\$ -
DIVISION 14 - CONVEYING EQUIPMENT	\$ -
DIVISION 21 - FIRE SUPPRESSION	\$ -
DIVISION 22 - PLUMBING	\$ -
DIVISION 23 - HVAC	\$ -
DIVISION 26 - ELECTRICAL	\$ -
DIVISION 27 - COMMUNICATIONS	\$ -
DIVISION 28 - ELECTRONIC SAFETY & SECURITY	\$ -
DIVISION 31 - EARTHWORK	\$ -
DIVISION 32 - EXTERIOR IMPROVEMENT	\$ -
DIVISION 33 - UTILITIES	\$ -
COMMISSIONING	\$ -
GENERAL LIABILITY	\$ -
GENERAL CONDITIONS (STAFFING, ETC.)	\$ -
CONTRACTOR'S FEE (OVERHEAD & PROFIT)	\$ -
PAYMENT & PERFORMANCE BOND (NOT REQ'D IF UNDER \$100K)	\$ -
INFORMATION TECHNOLOGIES & RESOURCES COST	\$ -
UCF IT	\$ -
OFFICE OF INSTRUCTIONAL RESOURCES (OIR)	\$ -
FACILITIES & SAFETY COST	\$ 26,748.00
BUILDING CODE OFFICE	\$ -
STATE FIRE MARSHALL	\$ -
FP&C PROFESSIONAL MANAGEMENT SERVICES	\$ 26,748.00
FACILITIES OPERATIONS ALLOWANCE	\$ -
CONSTRUCTION CONTINGENCY (10%, REFUNDED IF NOT USED)	\$ -
TOTAL PROJECT COST	\$ 301,111.45

PROJECT TIME		
START	PROJECT SUBMITTED BY CLIENT	0.75 MONTHS
	SPAA, F&S REVIEW	
	PM ASSIGNED	
	PM CONTACTS REQUESTER	
	PM DEVELOPS SCOPE	
DESIGN	A/E SELECTED	4.25 MONTHS
	A/E PROPOSAL REVIEW	
	MPP TO CLIENT	
	CLIENT APPROVAL AND FUNDING	
	REQUISITION GENERATED	
	PO ISSUED (NOTICE TO PROCEED)	
	A/E DESIGN	
	WORKSHOPS	
BID/PERMIT	PERMIT REVIEWS	4.25 MONTHS
	S/S PERMIT DRAWINGS REC'D	
	PERMIT SUBMISSION	
	BUILDING CODE OFFICE REVIEW	
	STATE FIRE MARSHALL REVIEW	
	CONTRACTOR WALK-THROUGH	
	CONTRACTOR BID	
	PM REVIEWS BID	
	AVP F&S APPROVAL OF BID	
	PM PREPARES MPP	
	MPP TO CLIENT	
CONSTRUCTION	CLIENT APPROVAL AND FUNDING	8.75 MONTHS
	REQUISITION GENERATED	
	PO ISSUED (NOTICE TO PROCEED)	
	CONSTRUCTION STARTS	
	RFIS, SUBMITTALS, DOCUMENTS	
	PROGRESS REVIEWS	
	PAYMENT APPLICATIONS, INVOICES	
CLOSE-OUT	INSPECTIONS	1.25 MONTHS
	CERTIFICATE OF COMPLETION	
	CERTIFICATE OF OCCUPANCY	
	BENEFICIAL OCCUPANCY BY CLIENT	
	PUNCH LIST COMPLETION	
	FINAL INVOICES	
OWNER'S MANUALS	1.25 MONTHS	
ASSET TURNOVER TO OPERATIONS		
ACCOUNTING CLOSE-OUT		
TOTAL PROJECT TIME - 19.25 MONTHS		