

PROJECT COST SHEET

PROJECT INFORMATION				
PROJECT NAME: MILLICAN HALL REPLACE FIRE DAMPERS	DATE COMPLETED: APRIL 17, 2025			
PROJECT NUMBER: 22001006	PROJECT MANAGER: CHRISTINA ROGERS			

PROJECT DESCRIPTION: FIRE DAMPERS REPLACED ON THE THIRD FLOOR OF MILLICAN HALL. NEW DAMPERS IN SHAFT AREAS ONLY. DUCT SECTIONS AND INSULATION REMOVED AND REPLACED. HVAC RETROFITTED, FIRE SPRINKLER COVERAGE REWORKED, TEST AND BALANCE PERFORMED ON ENTIRE BUILDING.





PROJECT COST SHEET

PROJECT INFORMATION				
PROJECT NAME: MILLICAN HALL REPLACE FIRE DAMPERS	DATE COMPLETED: APRIL 17, 2025			
PROJECT NUMBER: 22001006	PROJECT MANAGER: CHRISTINA ROGERS			
PROJECT DESCRIPTION FIRE DAMAGES DESCRIPTIONS ON THE THIRD FLOOR OF ANNUAL MENUAL MENUAL PROJECT AREAS ONLY DAMAGES AND MACHINE.				

PROJECT DESCRIPTION: FIRE DAMPERS REPLACED ON THE THIRD FLOOR OF MILLICAN HALL. NEW DAMPERS IN SHAFT AREAS ONLY. DUCT SECTIONS AND INSULATION REMOVED AND REPLACED. HVAC RETROFITTED, FIRE SPRINKLER COVERAGE REWORKED, TEST AND BALANCE PERFORMED ON ENTIRE BUILDING.

PROJECT COST			PR	PROJECT TIME		
DESIGN COST	\$	15,836.00		PROJECT SUBMITTED BY CLIENT	19.25 MONTHS	
ARCHITECT / ENGINEER / INTERIOR DESIGN	\$	15,836.00	L	SPAA, F&S REVIEW		
CONSTRUCTION COST	\$	96,821.23	START	PM ASSIGNED		
DIVISION 1 - GENERAL REQUIREMENTS (DUMPSTERS, ETC.)	\$	8,269.84	S	PM CONTACTS REQUESTER		
DIVISION 2 - EXISTING CONDITIONS	\$	15,776.63		PM DEVELOPS SCOPE		
DIVISION 3 - CONCRETE	\$	-		A/E SELECTED	3.5 MONTHS	
DIVISION 4 - MASONRY	\$	-		A/E PROPOSAL REVIEW		
DIVISION 5 - METALS	\$	-		MPP TO CLIENT		
DIVISION 6 - WOOD, PLASTICS & COMPOSITES	\$	-	N	CLIENT APPROVAL AND FUNDING		
DIVISION 7 - THERMAL & MOISTURE PROTECTION	\$	-	SIG	REQUISITION GENERATED		
DIVISION 8 - OPENINGS	\$	-	D	PO ISSUED (NOTICE TO PROCEED)		
DIVISION 9 - FINISHES	\$	-		A/E DESIGN		
DIVISION 10 - SPECIALTIES	\$	-		WORKSHOPS		
DIVISION 11 - EQUIPMENT	\$	-		PERMIT REVIEWS		
DIVISION 12 - FURNISHINGS	\$	-		S/S PERMIT DRAWINGS RECV'D	4.25 MONTHS	
DIVISION 13 - SPECIAL CONSTRUCTION	\$	-		PERMIT SUBMISSION		
DIVISION 14 - CONVEYING EQUIPMENT	\$	-		BUILDING CODE OFFICE REVIEW		
DIVISION 21 - FIRE SUPRESSION	\$	-		STATE FIRE MARSHALL REVIEW		
DIVISION 22 - PLUMBING	\$	-	١.	CONTRACTOR WALK-THROUGH		
DIVISION 23 - HVAC	\$	46,230.00	ΙΨ	CONTRACTOR BID		
DIVISION 26 - ELECTRICAL	\$	-	D/PERMIT	PM REVIEWS BID		
DIVISION 27 - COMMUNICATIONS	\$	-	BID/	AVP F&S APPROVAL OF BID		
DIVISION 28 - ELECTRONIC SAFETY & SECURITY	\$	-		PM PREPARES MPP		
DIVISION 31 - EARTHWORK	\$	-		MPP TO CLIENT		
DIVISION 32 - EXTERIOR IMPROVEMENT	\$	-		CLIENT APPROVAL AND FUNDING		
DIVISION 33 - UTILITIES	\$	-		REQUISITION GENERATED		
COMMISSIONING	\$	-		PO ISSUED (NOTICE TO PROCEED)		
GENERAL LIABILITY	\$	1,276.00		CONSTRUCTION STARTS	3.5 MONTHS	
GENERAL CONDITIONS (STAFFING, ETC.)	\$	16,380.00	l_	RFIS, SUBMITTALS, DOCUMENTS		
CONTRACTOR'S FEE (OVERHEAD & PROFIT)	\$	8,888.76	NO.	PROGRESS REVIEWS		
PAYMENT & PERFORMANCE BOND (NOT REQ'D IF UNDER \$100K)	\$	-	STRUCT	PAYMENT APPLICATIONS, INVOICES		
INFORMATION TECHNOLOGIES & RESOURCES COST	\$	-	ISTR	INSPECTIONS		
UCF IT	\$	-	NO.	CERTIFICATE OF COMPLETION		
OFFICE OF INSTRUCTIONAL RESOURCES (OIR)	\$	-		CERTIFICATE OF OCCUPANCY		
FBO AND PERMITTING COST	\$	17,484.67		BENEFICIAL OCCUPANCY BY CLIENT		
BUILDING CODE OFFICE	\$	2,045.00		PUNCH LIST COMPLETION	1.5 MONTHS	
STATE FIRE MARSHALL	\$	261.81	TUC	FINAL INVOICES		
PROJECT MANAGEMENT FEES	\$	15,177.86	SE-(OWNER'S MANUALS		
FACILITIES OPERATIONS ALLOWANCE	\$	-	CLO	ASSET TURNOVER TO OPERATIONS		
CONSTRUCTION CONTINGENCY (10%, REFUNDED IF NOT USED)	\$	-		ACCOUNTING CLOSE-OUT		
TOTAL PROJECT COST	\$	130,141.90	TOTAL PROJECT TIME - 2 YEARS, 8 MONTHS			