


## **PROJECT COST**

PROJECT INFORMATION		
PROJECT NAME: PUBLIC SAFETY BUILDING CHILLER REPLACEMENT	DATE COMPLETED: MAY 3, 2024	
PROJECT NUMBER: 21150001	PROJECT MANAGER: JOSE DAVILA	
DROUGHT DESCRIPTION, CHILLED DEDLACED AT THE DUBLIC CASETY DUBLIC TEADORADY CHILLED SETTING FOR DUBLIC COUNTY DUBLIC COUNTY		

PROJECT DESCRIPTION: CHILLER REPLACED AT THE PUBLIC SAFETY BUILDING. TEMPORARY CHILLER SETUP FOR BUILDING COOLING DURING CHILLER INSTALLATION. NEW CHILLED WATER PUMPS INSTALLED. NEW ELECTRICAL FEED AND BREAKER CONNECTED TO NEW CHILLER. NEW CONTROL WIRING PROVIDED TO CHILLER AND PUMPS TO CONNECT TO TRANE BAS SYSTEM. NEW CHILLED WATER PIPING INSTALLED TO NEW CHILLER AND EXISTING EXPANSION TANK. CHILLED WATER PIPING INSULATED WITH METAL JACKETED 1.5" FOAM GLASS. FACTORY START UP PROVIDED FOR NEW CHILLER. PROJECT REQUIRED COMMISSIONING AND TEST & BALANCING.







PROJECT INFORMATION		
PROJECT NAME: PUBLIC SAFETY BUILDING CHILLER REPLACEMENT	DATE COMPLETED: MAY 3, 2024	
PROJECT NUMBER: 21150001	PROJECT MANAGER: JOSE DAVILA	

PROJECT DESCRIPTION: CHILLER REPLACED AT THE PUBLIC SAFETY BUILDING. TEMPORARY CHILLER SETUP FOR BUILDING COOLING DURING CHILLER INSTALLATION. NEW CHILLED WATER PUMPS INSTALLED. NEW ELECTRICAL FEED AND BREAKER CONNECTED TO NEW CHILLER. NEW CONTROL WIRING PROVIDED TO CHILLER AND PUMPS TO CONNECT TO TRANE BAS SYSTEM. NEW CHILLED WATER PIPING INSTALLED TO NEW CHILLER AND EXISTING EXPANSION TANK. CHILLED WATER PIPING INSULATED WITH METAL JACKETED 1.5" FOAM GLASS. FACTORY START UP PROVIDED FOR NEW CHILLER. PROJECT REQUIRED COMMISSIONING AND TEST & BALANCING.

PROJECT COST			PI
DESIGN COST	\$	47,250.00	
ARCHITECT / ENGINEER / INTERIOR DESIGN	\$	47,250.00	
CONSTRUCTION COST	\$	858,054.89	CTAR.
DIVISION 1 - GENERAL REQUIREMENTS (DUMPSTERS, ETC.)	\$	-	i,
DIVISION 2 - EXISTING CONDITIONS	\$	-	
DIVISION 3 - CONCRETE	\$	-	
DIVISION 4 - MASONRY	\$	-	
DIVISION 5 - METALS	\$	-	
DIVISION 6 - WOOD, PLASTICS & COMPOSITES	\$	-	z
DIVISION 7 - THERMAL & MOISTURE PROTECTION	\$	-	DESIGN
DIVISION 8 - OPENINGS	\$	-	2
DIVISION 9 - FINISHES	\$	-	
DIVISION 10 - SPECIALTIES	\$	-	
DIVISION 11 - EQUIPMENT	\$	-	
DIVISION 12 - FURNISHINGS	\$	-	
DIVISION 13 - SPECIAL CONSTRUCTION	\$	-	
DIVISION 14 - CONVEYING EQUIPMENT	\$	-	
DIVISION 21 - FIRE SUPRESSION	\$	-	
DIVISION 22 - PLUMBING	\$	-	
DIVISION 23 - HVAC	\$	844,914.89	Ė
DIVISION 26 - ELECTRICAL	\$	-	PFRI
DIVISION 27 - COMMUNICATIONS	\$	-	RID/PFRMI
DIVISION 28 - ELECTRONIC SAFETY & SECURITY	\$	-	1 "
DIVISION 31 - EARTHWORK	\$	-	
DIVISION 32 - EXTERIOR IMPROVEMENT	\$	-	
DIVISION 33 - UTILITIES	\$	-	
COMMISSIONING	\$	13,140.00	
GENERAL LIABILITY	\$	-	
GENERAL CONDITIONS (STAFFING, ETC.)	\$	-	
CONTRACTOR'S FEE (OVERHEAD & PROFIT)	\$	-	NC
PAYMENT & PERFORMANCE BOND (NOT REQ'D IF UNDER \$100K)	\$	-	CONSTRICTION
INFORMATION TECHNOLOGIES & RESOURCES COST	\$	-	STRI
UCF IT	\$	-	Ž
OFFICE OF INSTRUCTIONAL RESOURCES (OIR)	\$	-	
FACILITIES & SAFETY COST	\$	72,278.53	
BUILDING CODE OFFICE	\$	10,780.00	
STATE FIRE MARSHALL	\$	-	±
PROJECT MANAGEMENT FEES	\$	58,579.22	CLOSE-OLIT
FACILITIES OPERATIONS ALLOWANCE	\$	2,919.31	Ç
CONSTRUCTION CONTINGENCY (10%, REFUNDED IF NOT USED)	\$	-	
TOTAL PROJECT COST	Ś	977,583.42	T

PR	PROJECT TIME				
	PROJECT SUBMITTED BY CLIENT	2.75 MONTHS			
_	SPAA, F&S REVIEW				
START	PM ASSIGNED				
.S	PM CONTACTS REQUESTER				
	PM DEVELOPS SCOPE				
	A/E SELECTED				
	A/E PROPOSAL REVIEW				
	MPP TO CLIENT				
z	CLIENT APPROVAL AND FUNDING				
DESIGN	REQUISITION GENERATED	13.5 MONTHS			
□	PO ISSUED (NOTICE TO PROCEED)				
	A/E DESIGN				
	WORKSHOPS				
	PERMIT REVIEWS				
	S/S PERMIT DRAWINGS RECV'D				
	PERMIT SUBMISSION				
	BUILDING CODE OFFICE REVIEW				
	STATE FIRE MARSHALL REVIEW	1.5 MONTHS			
١.	CONTRACTOR WALK-THROUGH				
Ι¥	CONTRACTOR BID				
3ID/PERMI	PM REVIEWS BID				
BID/	AVP F&S APPROVAL OF BID				
	PM PREPARES MPP				
	MPP TO CLIENT				
	CLIENT APPROVAL AND FUNDING				
	REQUISITION GENERATED				
	PO ISSUED (NOTICE TO PROCEED)				
	CONSTRUCTION STARTS				
_	RFIS, SUBMITTALS, DOCUMENTS				
101	PROGRESS REVIEWS				
SUC	PAYMENT APPLICATIONS, INVOICES	15.25 MONTHS			
ISTE	INSPECTIONS				
S	CERTIFICATE OF COMPLETION				
	CERTIFICATE OF OCCUPANCY				
	BENEFICIAL OCCUPANCY BY CLIENT				
_	PUNCH LIST COMPLETION	4.75 MONTHS			
.no	FINAL INVOICES				
JSE-	OWNER'S MANUALS				
5	ASSET TURNOVER TO OPERATIONS				
ACCOUNTING CLOSE-OUT					
TO	TOTAL PROJECT TIME - 3 YEARS, 1.75 MONTHS				