




PROJECT INFORMATION

PROJECT NAME: TCH SUITE 133 FRONT DESK RECONFIGURATION	DATE COMPLETED: MARCH 23, 2023
PROJECT NUMBER: 22123001	PROJECT MANAGER: JOANNE TOOLE
PROJECT DESCRIPTION: REPLACE FRONT DESK IN SUITE 133 AT TREVOR COLBOURN HALL AND PROVIDE FOR ADJUSTMENTS TO CARPET, LIGHTING, ELECTRICAL, AND DATA. NEW DESK WAS PURCHASED DIRECTLY BY END USER AND INSTALLED BY FURNITURE VENDOR. PDC CONTRACTORS WERE RESPONSIBLE FOR THE DEMO OF THE EXISTING DESK, INSTALLING CARPET TILES, REWIRING OF TWO EXISTING LIGHT FIXTURES, INSTALLING TWO NEW LIGHT FIXTURES, INSTALLING CONNECTRAC FLOORING AND RACE WAY PATH FOR 4 DATA CABLES, AND PATCHING AND PAINTING. PROJECT CLOSEOUT WAS DELAYED BY APPROXIMATELY 3.5 MONTHS WAITING FOR UCFIT BILLING TO PROCESS.	

PROJECT IMAGES





PROJECT INFORMATION	
PROJECT NAME: TCH SUITE 133 FRONT DESK RECONFIGURATION	DATE COMPLETED: MARCH 23, 2023
PROJECT NUMBER: 22123001	PROJECT MANAGER: JOANNE TOOLE
PROJECT DESCRIPTION: REPLACE FRONT DESK IN SUITE 133 AT TREVOR COLBOURN HALL AND PROVIDE FOR ADJUSTMENTS TO CARPET, LIGHTING, ELECTRICAL, AND DATA. NEW DESK WAS PURCHASED DIRECTLY BY END USER AND INSTALLED BY FURNITURE VENDOR. PDC CONTRACTORS WERE RESPONSIBLE FOR THE DEMO OF THE EXISTING DESK, INSTALLING CARPET TILES, REWIRING OF TWO EXISTING LIGHT FIXTURES, INSTALLING TWO NEW LIGHT FIXTURES, INSTALLING CONNECTRAC FLOORING AND RACE WAY PATH FOR 4 DATA CABLES, AND PATCHING AND PAINTING. PROJECT CLOSEOUT WAS DELAYED BY APPROXIMATELY 3.5 MONTHS WAITING FOR UCFIT BILLING TO PROCESS.	

PROJECT COST	
DESIGN COST	\$ -
ARCHITECT / ENGINEER / INTERIOR DESIGN	\$ -
CONSTRUCTION COST	\$ 16,157.08
DIVISION 1 - GENERAL REQUIREMENTS (DUMPSTERS, ETC.)	\$ 2,000.00
DIVISION 2 - EXISTING CONDITIONS	\$ -
DIVISION 3 - CONCRETE	\$ -
DIVISION 4 - MASONRY	\$ -
DIVISION 5 - METALS	\$ -
DIVISION 6 - WOOD, PLASTICS & COMPOSITES	\$ -
DIVISION 7 - THERMAL & MOISTURE PROTECTION	\$ -
DIVISION 8 - OPENINGS	\$ -
DIVISION 9 - FINISHES	\$ 425.00
DIVISION 10 - SPECIALTIES	\$ -
DIVISION 11 - EQUIPMENT	\$ -
DIVISION 12 - FURNISHINGS	\$ 4,249.38
DIVISION 13 - SPECIAL CONSTRUCTION	\$ -
DIVISION 14 - CONVEYING EQUIPMENT	\$ -
DIVISION 21 - FIRE SUPPRESSION	\$ -
DIVISION 22 - PLUMBING	\$ -
DIVISION 23 - HVAC	\$ -
DIVISION 26 - ELECTRICAL	\$ 4,916.00
DIVISION 27 - COMMUNICATIONS	\$ -
DIVISION 28 - ELECTRONIC SAFETY & SECURITY	\$ -
DIVISION 31 - EARTHWORK	\$ -
DIVISION 32 - EXTERIOR IMPROVEMENT	\$ -
DIVISION 33 - UTILITIES	\$ -
COMMISSIONING	\$ -
GENERAL LIABILITY	\$ 154.40
GENERAL CONDITIONS (STAFFING, ETC.)	\$ 2,952.13
CONTRACTOR'S FEE (OVERHEAD & PROFIT)	\$ 1,460.17
PAYMENT & PERFORMANCE BOND (NOT REQ'D IF UNDER \$100K)	\$ -
INFORMATION TECHNOLOGIES & RESOURCES COST	\$ 160.00
UCF IT	\$ 160.00
OFFICE OF INSTRUCTIONAL RESOURCES (OIR)	\$ -
FACILITIES & SAFETY COST	\$ 2,384.77
BUILDING CODE OFFICE	\$ 294.00
STATE FIRE MARSHALL	\$ -
FP&C PROFESSIONAL MANAGEMENT SERVICES	\$ 2,090.77
FACILITIES OPERATIONS ALLOWANCE	\$ -
CONSTRUCTION CONTINGENCY (10%, REFUNDED IF NOT USED)	\$ -
TOTAL PROJECT COST	\$ 18,701.85

PROJECT TIME		
START	PROJECT SUBMITTED BY CLIENT	4.5 MONTHS
	SPAA, F&S REVIEW	
	PM ASSIGNED	
	PM CONTACTS REQUESTER	
DESIGN	PM DEVELOPS SCOPE	NA
	A/E SELECTED	
	A/E PROPOSAL REVIEW	
	MPP TO CLIENT	
	CLIENT APPROVAL AND FUNDING	
	REQUISITION GENERATED	
	PO ISSUED (NOTICE TO PROCEED)	
	A/E DESIGN	
	WORKSHOPS	
	PERMIT REVIEWS	
BID/PERMIT	S/S PERMIT DRAWINGS REC'D	3 MONTHS
	PERMIT SUBMISSION	
	BUILDING CODE OFFICE REVIEW	
	STATE FIRE MARSHALL REVIEW	
	CONTRACTOR WALK-THROUGH	
	CONTRACTOR BID	
	PM REVIEWS BID	
	AVP F&S APPROVAL OF BID	
	PM PREPARES MPP	
	MPP TO CLIENT	
CONSTRUCTION	CLIENT APPROVAL AND FUNDING	1.75 MONTHS
	REQUISITION GENERATED	
	PO ISSUED (NOTICE TO PROCEED)	
	CONSTRUCTION STARTS	
	RFIS, SUBMITTALS, DOCUMENTS	
	PROGRESS REVIEWS	
CLOSE-OUT	PAYMENT APPLICATIONS, INVOICES	7.5 MONTHS
	INSPECTIONS	
	CERTIFICATE OF COMPLETION	
	CERTIFICATE OF OCCUPANCY	
	BENEFICIAL OCCUPANCY BY CLIENT	
CLOSE-OUT	PUNCH LIST COMPLETION	7.5 MONTHS
	FINAL INVOICES	
	OWNER'S MANUALS	
	ASSET TURNOVER TO OPERATIONS	
ACCOUNTING CLOSE-OUT		
TOTAL PROJECT TIME - 16.75 MONTHS		