



PROJECT INFORMATION

PROJECT NAME: COLLEGE OF SCIENCES 2ND FLOOR MAG LOCK REPLACEMENT

DATE COMPLETED: AUGUST 20, 2025

PROJECT NUMBER: 24054002

PROJECT MANAGER: JOANNE TOOLE

PROJECT DESCRIPTION: MAG LOCK REPLACED AND ACCESS CONTROL ADDED ON SECOND FLOOR OF THE COLLEGE OF SCIENCES. THE DOOR NEAR CIRCULATION 200A/OFFICE 202 RETROFITTED WITH A DOOR CONTACT AND HID SIGNO CARD READER. EXISTING MAG LOCK REPLACED WITH A NEW DELAYED EGRESS MAGLOCK. FIRE ALARM RELAY FOR ACCESS CONTROL INTERFACE INSTALLED. ELECTRONIC LATCH RETRACTION KIT INSTALLED FOR THE CRASH BAR. CONNECTION PROVIDED TO THE EXISTING ACCESS CONTROL PANEL IN ROOM 104. A NEW RSC-2 SUB-CONTROLLER BOARD ADDED TO THIS PANEL AND A CONDUIT RACEWAY PROVIDED FROM THE EXISTING RISER AREA TO THE PANEL.

PROJECT IMAGES





PROJECT INFORMATION

PROJECT NAME: COLLEGE OF SCIENCES 2ND FLOOR MAG LOCK REPLACEMENT	DATE COMPLETED: AUGUST 20, 2025
PROJECT NUMBER: 24054002	PROJECT MANAGER: JOANNE TOOLE
PROJECT DESCRIPTION: MAG LOCK REPLACED AND ACCESS CONTROL ADDED ON SECOND FLOOR OF THE COLLEGE OF SCIENCES. THE DOOR NEAR CIRCULATION 200A/OFFICE 202 RETROFITTED WITH A DOOR CONTACT AND HID SIGNO CARD READER. EXISTING MAG LOCK REPLACED WITH A NEW DELAYED EGRESS MAGLOCK. FIRE ALARM RELAY FOR ACCESS CONTROL INTERFACE INSTALLED. ELECTRONIC LATCH RETRACTION KIT INSTALLED FOR THE CRASH BAR. CONNECTION PROVIDED TO THE EXISTING ACCESS CONTROL PANEL IN ROOM 104. A NEW RSC-2 SUB-CONTROLLER BOARD ADDED TO THIS PANEL AND A CONDUIT RACEWAY PROVIDED FROM THE EXISTING RISER AREA TO THE PANEL.	

PROJECT COST

DESIGN COST	\$ -
ARCHITECT / ENGINEER / INTERIOR DESIGN	\$ -
CONSTRUCTION COST	\$ 22,671.39
DIVISION 1 - GENERAL REQUIREMENTS (DUMPSTERS, ETC.)	\$ -
DIVISION 2 - EXISTING CONDITIONS	\$ -
DIVISION 3 - CONCRETE	\$ -
DIVISION 4 - MASONRY	\$ -
DIVISION 5 - METALS	\$ -
DIVISION 6 - WOOD, PLASTICS & COMPOSITES	\$ -
DIVISION 7 - THERMAL & MOISTURE PROTECTION	\$ -
DIVISION 8 - OPENINGS	\$ 4,926.57
DIVISION 9 - FINISHES	\$ -
DIVISION 10 - SPECIALTIES	\$ -
DIVISION 11 - EQUIPMENT	\$ -
DIVISION 12 - FURNISHINGS	\$ -
DIVISION 13 - SPECIAL CONSTRUCTION	\$ -
DIVISION 14 - CONVEYING EQUIPMENT	\$ -
DIVISION 21 - FIRE SUPPRESSION	\$ -
DIVISION 22 - PLUMBING	\$ -
DIVISION 23 - HVAC	\$ -
DIVISION 26 - ELECTRICAL	\$ 7,603.90
DIVISION 27 - COMMUNICATIONS	\$ -
DIVISION 28 - ELECTRONIC SAFETY & SECURITY	\$ 8,145.92
DIVISION 31 - EARTHWORK	\$ -
DIVISION 32 - EXTERIOR IMPROVEMENT	\$ -
DIVISION 33 - UTILITIES	\$ -
COMMISSIONING	\$ -
GENERAL LIABILITY	\$ -
GENERAL CONDITIONS (STAFFING, ETC.)	\$ 1,995.00
CONTRACTOR'S FEE (OVERHEAD & PROFIT)	\$ -
PAYMENT & PERFORMANCE BOND (NOT REQ'D IF UNDER \$100K)	\$ -
INFORMATION TECHNOLOGIES & RESOURCES COST	\$ 348.00
UCF IT	\$ 348.00
OFFICE OF INSTRUCTIONAL RESOURCES (OIR)	\$ -
FBO AND PERMITTING COST	\$ 3,683.72
BUILDING CODE OFFICE	\$ 462.00
STATE FIRE MARSHALL	\$ 100.00
PROJECT MANAGEMENT FEES	\$ 2,700.35
FACILITIES OPERATIONS ALLOWANCE	\$ 421.37
CONSTRUCTION CONTINGENCY (10%, REFUNDED IF NOT USED)	\$ -
TOTAL PROJECT COST	\$ 26,703.11

PROJECT TIME

START	PROJECT SUBMITTED BY CLIENT	3 MONTHS
	SPAA, F&S REVIEW	
	PM ASSIGNED	
	PM CONTACTS REQUESTER	
	PM DEVELOPS SCOPE	
DESIGN	A/E SELECTED	NA
	A/E PROPOSAL REVIEW	
	MPP TO CLIENT	
	CLIENT APPROVAL AND FUNDING	
	REQUISITION GENERATED	
	PO ISSUED (NOTICE TO PROCEED)	
	A/E DESIGN	
	WORKSHOPS	
	PERMIT REVIEWS	
BID/PERMIT	S/S PERMIT DRAWINGS RECV'D	6.25 MONTHS
	PERMIT SUBMISSION	
	BUILDING CODE OFFICE REVIEW	
	STATE FIRE MARSHALL REVIEW	
	CONTRACTOR WALK-THROUGH	
	CONTRACTOR BID	
	PM REVIEWS BID	
	AVP F&S APPROVAL OF BID	
	PM PREPARES MPP	
	MPP TO CLIENT	
	CLIENT APPROVAL AND FUNDING	
	REQUISITION GENERATED	
	PO ISSUED (NOTICE TO PROCEED)	
CONSTRUCTION	CONSTRUCTION STARTS	2 MONTHS
	RFIS, SUBMITTALS, DOCUMENTS	
	PROGRESS REVIEWS	
	PAYMENT APPLICATIONS, INVOICES	
	INSPECTIONS	
	CERTIFICATE OF COMPLETION	
	CERTIFICATE OF OCCUPANCY	
	BENEFICIAL OCCUPANCY BY CLIENT	
CLOSE-OUT	PUNCH LIST COMPLETION	3 MONTHS
	FINAL INVOICES	
	OWNER'S MANUALS	
	ASSET TURNOVER TO OPERATIONS	
	ACCOUNTING CLOSE-OUT	
TOTAL PROJECT TIME - 14.25 MONTHS		